



NO:NC/PMC/1D/2019-20/W3-DL

Date: 23-01-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Providing cement concrete road and drain and culverts in AK Colony at Doddabettahalli layout surrounding areas in Ward No. 03 Attur

Item No.	Description of work	Unit	Qty
1	KSRRB 300 Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average	Cum	1380.23
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite	Cum	170.94
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and down size	Cum	355.18
4	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position,	Ton	25.86
5	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size	Sqm	775.20
6	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm	Nos	342.00
7	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour	Sqm	61.56
8	Providing and fixing RCC precast cover slab of 250mm thick made out of CC 1:2:4 and jelly 20mm and down size with steel reinforcement, including	Sqm	75.57

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you

ಶ್ರೀಮತಿ ಮಹೇಶ್ವರಿ ಮಹೇಶ್ವರಿ
ಯುನೈಟೆಡ್ ಮೆನ್ಟಲ್
ಇ.ಇ.ಎಂ.ಎ. ಡಿವಿಷನ್-106

With regards,

For Newzen Consultants Bangalore

